EXTENSION OF TIME PROPOSAL

1	Name of work	Improvement & Asphalting to Dekhabandwagal Doddabommenahalli Road in Ward no : 09, Vidyaranyapura
2	Amount of Work Portion	1037885
3	Estimated Cost	10.00 Lakhs
4	Name of contractor	K. Nithin Kumar
5	Agreement No.	232
6	No. and date under which work order issued	232/20-01-2015
7	Time limit originally fixed for completion	60 Days.
8	Date of application by the contractor for granting extension of time	-
9	Date of receipt of application in the sub division office	-
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	
14	Time now applied for	587 Days
15	Date of recommending time limit applied for	
16	Whether the orginal application of the contractor is enclosed.	—
17	Balance of work remaining to be done	—
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Because of BWSSB pending work EOT without penalty may append
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Executive Engineer
Byataravanapura Division

Chief Engineer
Yelahanka Zone, Bangalore-92

Chief Engineer
Yelahanka Zone
Greater Bangalore Mahanagara
Palike
Bangalore 92